

NABARD-RIDF-XVI-Mahabubnagar district-Providing BT on road from Kalwarala to Srirangapur via Pulgercherla - Granting of Further Extension of Agreement Time up to 31.3.2013 with out penalty - Orders - Issued.

G.O.Rt.No. 427

Dated:12.03.2013

1. G.O.Rt.No.1004,PR&RD(Progs.II) Dept, dated 12.7.2010.
2. G.O.Rt.No.1332,PR&RD(Progs.II)Dept, dated 19.07.2012.
3. From the CE, PR, RIAD ,Hyderabad Lr.No.-3 / RIDF XVI / MBNR / Kalwarala / 2010, dt. 14.2.2013.

In the circumstances reported by the Chief Engineer, Panchayat Raj, RIAD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant further Extension of Agreement Time up to 31.3.2013 for a period of (274) days without imposing liquidated damages, in respect of work, "Providing BT road from Kalwarala to Srirangapur via Pulgercherla" in Mahaboobnagar district sanctioned under RIDF XVI as the delay was due to blasting prohibition which is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, RIAD, Hyderabad is directed not to entertain further EOATs and see that the said work would be completed with in this proposed extension of time.
3. The Chief Engineer, Panchayat Raj, RIAD, Hyderabad, is requested to take necessary action accordingly.
4. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

To
The Chief Engineer, Panchayat Raj, NABARD-RIAD Hyderabad.
Copy to:
The Superintending Engineer, Panchayat Raj, Mahaboobnagar.
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

// FORWARDED:: BY ORDER //

SECTION OFFICER